

1  
2  
3  
4  
5  
6 UNITED STATES DISTRICT COURT  
7 WESTERN DISTRICT OF WASHINGTON  
8 AT TACOMA

9 LOCKETT CONSTRUCTION, INC., a  
10 Washington corporation,

11 Plaintiff,

12 v.

13 REDMAN HOMES, INC., d/b/a  
14 CHAMPION HOMES OF OREGON, a  
15 registered foreign corporation,

16 Defendant.

CASE NO. C08-5098BHS

ORDER DENYING  
DEFENDANT'S MOTION  
FOR SUMMARY JUDGMENT

17 This matter comes before the Court on the motion for summary judgment filed by  
18 Defendant Redman Homes, Inc., d/b/a Champion Homes of Oregon ("Champion"). Dkt.  
19 22.

20 **I. BACKGROUND**

21 This matter involves a dispute between subcontractor Lockett Construction, Inc.  
22 ("Lockett") and contractor Champion. Unless otherwise indicated, the following facts are  
23 undisputed or taken in the light most favorable to Plaintiff, the nonmoving party.

24 **A. FORT LEWIS HOUSING PROJECT**

25 Prior to the formation of the relationship between Lockett and Champion, Fort  
26 Lewis Communities, LLC, was formed to manage housing at Fort Lewis, Washington.  
27 Dkt. 22 at 4 (Defendant's motion for summary judgment). Fort Lewis Communities  
28 retained Equity Residential and Lincoln Properties, LP, in partnership, to construct homes  
at Fort Lewis. *Id.* Equity was on-site as the owner and Lincoln was on-site as the general  
contractor. *Id.* On January 20, 2005, Lincoln Properties entered into a contract with  
Champion ("Lincoln-Champion contract") for Champion to act as the general contractor

1 for the construction of housing at Fort Lewis. *Id.*; Dkt. 23-2 and 23-3 (Exhibit 1)  
2 (Lincoln-Champion contract).

3 Under this contract, Lincoln and Champion agreed that the majority, if not all, of  
4 the construction project would be designed and constructed in sub-phases. Dkt. 23-2, 2-3  
5 (Sec. 1.3.1). The parties agreed that performance would be governed by the terms of the  
6 Lincoln-Champion contract, as well as “other contract documents to be hereafter  
7 established by the parties in a corresponding amendment” to the Lincoln-Champion  
8 contract. *Id.* In addition, each sub-phase was to be separately administered, with a  
9 separate fixed price, time of performance, performance schedule and cost breakdown  
10 (which the parties referred to as a “schedule of values”), and with separate obligations for  
11 invoicing, accounting, change orders, and payment. *Id.* Champion began work soon after  
12 the contract was executed.

13 According to Champion, by June 22, 2005, Lincoln had awarded Champion 40  
14 buildings in eight contract amendments. Dkt. 22 at 4. Each amendment contained a length  
15 of time for Champion to complete its work – 12 weeks for earlier amendments, and 16  
16 weeks for later amendments. *Id.* Champion further maintains that it was awarded an  
17 additional 27 buildings between August 2005 and January 2006. Dkt. 28 at 6.

## 18 **B. NEGOTIATIONS BETWEEN CHAMPION AND LOCKETT**

19 At some point after Champion began work, it became apparent that Champion was  
20 not meeting the target dates set out in the amendments. Lockett maintains that Champion  
21 attributed its failure to meet target dates to a framing contractor, W&N. Dkt. 25 at 6  
22 (Plaintiff’s opposition to Defendant’s motion for summary judgment). Champion then  
23 approached Lockett “asking whether Lockett could mobilize immediately and maintain an  
24 aggressive construction schedule.” *Id.* While not entirely clear from the record, it appears  
25 that negotiations between Champion and Lockett began in early June 2005.

26 Steve Leedom of Champion negotiated with Scott Hanson, president of Lockett.  
27 During the June 2005 negotiations, Lockett believed that Champion intended for Lockett  
28 to work on buildings numbered through 67. Champion counters that Lincoln had only  
awarded Champion 40 buildings at the time of the June 2005 negotiations. Dkt. 22 at 4.

1 Specifically, Mr. Hanson maintains that throughout the negotiation process, Mr.  
2 Leedom represented to Mr. Hanson that “Lockett was required to pick up where W&N  
3 left off and complete Phase 1 work through Building 67.” Dkt. 26 at 2 (Declaration of  
4 Scott Hanson). Mr. Leedom also allegedly told Mr. Hanson that “to satisfy the schedule,  
5 Lockett would have to complete its work before Thanksgiving of 2005.” *Id.* Based on  
6 these representations, Lockett made an oral agreement with Champion; Mr. Hanson stated  
7 that “after analyzing the cost and time structure for the project, Lockett agreed to  
8 complete the work through Building 67 by November 16, 2005 at the agreed upon price.”  
9 *Id.*

10 At the time the parties reached an oral agreement, or shortly thereafter, Champion  
11 issued Lockett a “recovery schedule.” *Id.* at 3; Dkt. 26-2 (Exhibit 1).<sup>1</sup> The recovery  
12 schedule is a spreadsheet entitled “Champion/Fort Lewis On-Site Schedule” and is dated  
13 June 15, 2005. Dkt. 26-2 at 2. The first column on the left side of this schedule is titled  
14 “Bldg #” and the corresponding rows are numbered 1 to 67. *Id.* Across the top of the  
15 schedule are 18 additional column headings which include the names of subcontractors  
16 and corresponding work projects. *Id.* Five of these column headings are dedicated to  
17 Lockett, and the last Lockett column on the right is titled “Lockett: Siding.” *Id.* Scrolling  
18 down to the Building No. 67 row of the schedule, the date listed under the column  
19 “Lockett: Siding” is November 16. *Id.* at 3.

20 Based on the recovery schedule, Lockett produced a “schedule of values.” Dkt. 26  
21 at 2; Dkt. 26-3 (Exhibit 2). Lockett maintains that this document allocates “Lockett’s  
22 costs across performance of work for the entirety of Phase 1 through Building 67.” Dkt.  
23 26 at 2. The schedule of values is a spreadsheet entitled “Billing Schedule of Values” and  
24 is dated June 20, 2005. Dkt. 26-3 at 2. This schedule lists 67 buildings, numbered 9

---

25  
26 <sup>1</sup> According to James Cicchini, the authorized representative of Equity Residential/  
27 Lincoln Properties, this recovery schedule was “effective when Champion brought Lockett . . .  
28 onto the project.” Dkt. 35 at 2 (Declaration of James Cicchini). Mr. Cicchini maintains that “as  
the project progressed and Champion failed to maintain this schedule, updates and revisions  
were produced.” *Id.*

1 through 67.<sup>2</sup> *Id.* For each building, the spreadsheet lists a dollar amount for the respective  
2 costs of the work projects, such as framing labor and framing materials. *Id.*

3 Mr. Hanson maintains that the parties' oral agreement was "expressly conditioned"  
4 on the recovery schedule and schedule of values. Dkt. 26-2 at 3. He further maintains that  
5 Lockett's contract price was based on completing Phase 1 work through Building 67 by  
6 November 16, 2005. Champion counters that although it hoped to have buildings  
7 completed by December 2005<sup>3</sup>, it never made any promises to Lockett that its work  
8 would be completed by a date certain. Dkt. 22 at 7. Champion maintains that several  
9 schedules were generated throughout the project, but none were identified as a contractual  
10 promise. *Id.*

11 According to Mr. Hanson, after the oral agreement was reached, Champion  
12 directed Lockett to begin work immediately, and that written contract documents were not  
13 exchanged until after Lockett had already begun work.<sup>4</sup> Dkt. 26 at 3. Mr. Hanson  
14 maintains that written contract documents were not exchanged when Champion and  
15 Lockett reached the oral agreement because the parties had agreed upon price, duration,  
16 and scope. *Id.* Mr. Hanson states, "knowing that certain administrative terms had not yet  
17 been defined, Lockett had reached an acceptable agreement and commenced work on the  
18 project." *Id.*

19 At some point prior to June 22, 2005, Champion informed Lockett that in order for  
20 Champion's home office in Michigan to facilitate payment for Lockett's invoices, it was  
21 "procedurally necessary" for Lockett to sign some form of written agreement. *Id.* at 4.  
22 Champion then provided Lockett with a contract form. Lockett maintains that it made  
23 some "quick revisions, added a couple documents, and signed [the] drafted contract

---

24 <sup>2</sup> Apparently, Buildings 1 through 8 were completed at this time.

25 <sup>3</sup> According to the schedule cited by Lockett, Dkt. 26-2, the completion date for Lockett's  
26 work appears to be November 16, while completion for all work on the buildings was to be in  
27 December 2005.

28 <sup>4</sup> It is not clear when Lockett began work. According to Plaintiff's expert report, work  
began June 6, 2005. *See* Dkt. 27-2 at 6. However, the Court has stricken this report. *See supra* at  
13.

1 form.” *Id.* Lockett further maintains that “the existence of a written form [contract] also  
2 created the potential to define additional administrative terms that [the parties] had not  
3 previously addressed.” *Id.*

4 According to Lockett, Champion did not return a copy of the contract to Lockett.  
5 *Id.* As a result, Lockett contends that it did not know whether Champion had signed the  
6 contract. Mr. Hanson stated that he asked Champion whether it had signed the contract,  
7 and Champion told him that if Lockett had made revisions to the contract, the Champion  
8 “home office” in Michigan would have to approve the revisions. *Id.* Mr. Leedom testified  
9 that Champion’s home office would have been responsible for approving or disapproving  
10 Lockett’s contract revisions and additions, but that he did not know whether, or when,  
11 Champion had returned the contract to Lockett. Dkt. 27-6 at 3 and 5 (deposition  
12 testimony of Steven Leedom).

13 Mr. Hanson maintains that this approval process “never happened.” *Id.* Lockett  
14 nevertheless continued to work on the project because, according to Lockett, “time was of  
15 the essence,” and Lockett was committed to staying on schedule to preserve its own time  
16 and cost structure and to avoid liability for delays to Champion. Dkt. 25 at 9.

## 17 **C. CHAMPION-LOCKETT WRITTEN CONTRACT**

18 Lockett maintains that the contract document disappeared “into a state of limbo”  
19 until sometime in 2006. *Id.* at 12. It is not clear from the record when Lockett obtained a  
20 copy of the signed subcontract. Mr. Hanson states that the “written contract documents  
21 [were] circulated after project performance began.” Dkt. 26 at 7.

### 22 **1. The Subcontract filed with the Court**

23 Champion filed a copy of the Champion-Lockett subcontract in support of its  
24 motion for summary judgment. Dkt. 23-4 (Exhibit 2). The contract documents filed by  
25 Champion are comprised as follows:

26 **a. The subcontract.** The first document is ten-pages and is titled  
27 “Subcontract.” At the top of the first page, Champion is listed as the contractor and  
28 Lockett is listed as the subcontractor. Under Lockett’s contact information it reads:  
“Project: Fort Lewis, Washington, Subphases 1-8, Buildings \_\_\_\_ - 40.” Beneath the

1 project information is the first main heading entitled “Terms and Conditions,” next to  
2 which is a handwritten note written by Lockett: “(Including Addendum A).” On the last  
3 page of the subcontract are the parties’ signatures, signed below the statement: “The  
4 parties have signed this Subcontract on the 22 day of June, 2005 as effective on the date  
5 ~~first set forth above~~ Lockett started.”<sup>5</sup>

6 **b. Memorandum.** On the page following the subcontract is a  
7 memorandum from Champion to Lockett dated June 13, 2005. This document outlines  
8 Lockett’s scope of work.

9 **c. Price Table.** On the next page is a table containing prices for  
10 materials, labor, siding, roof sheathing, and roof framing. This document is dated June 13,  
11 2005.

12 **d. Blank Exhibits.** The next two pages are blank.

13 **e. Exhibit: Insurance Requirements.** The next page appears to be  
14 entitled “Exhibit B.” This exhibit addresses insurance requirements for Lockett.

15 **f. Addendum A.** This page was attached to the subcontract by Lockett and is not  
16 dated. Attached to this addendum is a schedule of values<sup>6</sup> dated June 20, 2005. This  
17 schedule lists buildings numbered 9 through 67.

## 18 **2. Pertinent Contract Provisions**

19 Similar to the Lincoln-Champion contract, the Champion-Lockett subcontract  
20 specified that the buildings would be awarded, at Champion's discretion, by Amendment:

21 Each Sub-Phase shall be separately administered, with a separate fixed  
22 price (or, Contract Sum), time of performance (or, Contract Time),  
23 performance schedule, and cost breakdown (or, Schedule of Values) and  
24 with separate obligations for invoicing, accounting, change orders and  
25 payment. All Contractor's obligations as set forth in the Contract  
Documents are understood to be obligations that are to be separately  
performed for each Sub-Phase designated by Amendment whether or not  
such obligation is so qualified in the Contract Documents. . . . Nothing in  
this Agreement shall be interpreted as creating any obligation on the part of  
Contractor to deal exclusively with Subcontractor or to enter into any

---

26 <sup>5</sup> Lockett wrote above the strike-through: “Lockett started.”

27 <sup>6</sup> The schedule of values attached to Addendum A appears to be the same document  
28 Lockett claims Champion provided during the parties’ negotiations. However, Champion  
maintains that the two schedules differ. Dkt. 28 at 2, n. 6.

1 agreements with Subcontractor with respect to any Sub-Phase, for which an  
2 Amendment is not hereafter executed by Contractor and Subcontractor.

3 Dkt. 23-4 at 2 (Exhibit 2).

4 In addition, the subcontract includes provisions concerning notice requirements,  
5 delay, time of performance, and others.

6 **a. Notice of Errors and Claims for Adjustment.** The subcontract  
7 required Lockett to acknowledge that it had carefully examined and understood the  
8 contract, *id.* (Sec. 1(d)), and that nothing had “come to [Lockett’s] attention” that gave it  
9 reason to believe that the contract documents contained errors, *id.* (Sec. 1(f)). The  
10 subcontract also required Lockett to notify Champion in writing within three days of  
11 discovery of any errors or omissions in the contract documents. *Id.* (Sec. 1(g)).

12 The subcontract also included the following provision concerning delays:

13 Subcontractor shall submit written notice thereof to Contractor if, in  
14 the opinion of the Subcontractor . . . the Owner or Contractor furnishes  
15 additional written or verbal instructions, information or directions that  
16 Subcontractor considers constitutes extra work or delay for which it is  
17 entitled to an adjustment of the Contract Sum or Contract Time. Such notice  
18 shall be provided prior to performance of the work affected by such  
19 instruction, information or direction and within five (5) Days after  
20 Subcontractor receives such instruction, information or direction. Failure to  
21 provide such written notice in the manner required by this Paragraph . . .  
22 shall constitute a waiver by Subcontractor of the right to any adjustment to  
23 the Contract Sum or Contract Time by reason of such instruction,  
24 information or direction.

25 *Id.* (Sec. 1(h)).

26 Similarly, the subcontractor required Lockett to notify Champion in writing of any  
27 claim for adjustment within five days of the occurrence of the circumstances giving rise  
28 to such a claim. *Id.* (Sec. 8(b)).

The subcontract also required Lockett to notify Champion of any "ambiguity,  
misunderstanding or misconception" contained in the subcontract. *Id.* (Sec. 1(l)).

**b. Time of Performance.** Section 3 of the subcontract is entitled “Time  
of Performance.” This section provided the following provisions:

a. Time is of the essence of this Subcontract. Subcontractor shall  
commence work immediately upon execution of this Subcontract.  
Subcontractor shall complete all of its work and its obligations under this

1 Agreement according to the schedule attached hereto as Exhibit C.<sup>7</sup> For  
2 purposes of this section, “completion of its work” means acceptance of its  
work by Contractor and the Owner or its representative.

3 b. The time of completion shall be changed only by Change Order  
signed by Contractor and Subcontractor. . . .

4 c. Subcontractor shall prepare a project schedule for its work on each  
Sub-phase in a form acceptable to Contractor. . . . The schedule, as  
5 approved by Contractor, shall become part of this Subcontract and  
Subcontractor shall be obligated to achieve the milestone dates contained in  
the schedule.

6 \*\*\*

7 f. Contractor shall not be liable to Subcontractor for any damages or  
costs due to delays, accelerations, non-performance, interferences with  
8 performance . . . unless damages directly result from fraudulent  
representation or intentional tortious conduct of Contractor.

9 c. **Miscellaneous Clauses.** Finally, Section 18(b) reads: “This  
Subcontract embodies the entire agreement between Contractor and Subcontractor.  
10 Subcontractor represents that in entering into this Subcontract, it did not rely on any  
11 previous oral or written representations, inducement or understandings of any kind or  
12 nature.” *Id.* In addition, the subcontract could “not be modified or altered except for  
13 writing, signed by Contractor and Subcontractor.” *Id.* (Sec. 18(c)).

#### 14 **D. PERFORMANCE**

15 Performance disputes arose at some point after Lockett began work. Lockett  
16 claims that Champion failed to make timely progress payments and caused delays. Dkt.  
17 26 at 4. Mr. Hanson claims that he inquired of Champion as to whether the subcontract  
18 contained a “timing mechanism for payment” and whether it contained “any terms  
19 regarding notice and claims,” but that Champion’s home office would not provide him  
20 with a copy of the contract. *Id.*

21 Lockett maintains that during the project, it communicated repeatedly with  
22 Champion regarding delay damages and cost overruns that Lockett was incurring as a

---

23  
24 <sup>7</sup> Notably, Exhibit C to the subcontract is not part of the record filed with the Court. Mr.  
25 Hanson maintains that Exhibit C “could have only been” the recovery schedule provided by  
26 Champion during the June 2005 negotiations, *see* Dkt. 26-2, because the recovery schedule “was  
27 the only schedule presented when Lockett reached its agreement with Champion.” Dkt. 26 at 7.  
28 Apparently, Lockett agrees that the subcontract and the corresponding documents filed with the  
Court, *see* Dkt. 23-4, represent the documents Mr. Hanson signed on behalf of Lockett. Dkt. 29-2  
at 3 (Deposition of Mr. Hanson). Lockett appears to allege that Champion did not produce  
Exhibit C in discovery.



1 result of delays. *Id.* at 5. Mr. Hanson maintains that at one point, he asked Mr. Leedom  
2 about possible compensation “under a material escalation theory.” According to Mr.  
3 Hanson, Mr. Leedom communicated that Champion would obtain such funds and would  
4 use them to partially reimburse Lockett for delays. *Id.* Mr. Hanson also stated that  
5 Champion “had always told [Lockett] and recognized that they owed [Lockett] money,  
6 and [Champion’s] remedy . . . was that they were getting paid escalation monies from  
7 Lincoln and [Champion was] going to take and pay [Lockett] out of that pool of money.”  
8 Dkt. 29-2 at 8 (Deposition of Mr. Hanson).

9 Lockett also contends that at various times during the project Champion refused to  
10 issue payment even for undisputed amounts owed to Lockett. Dkt. 25 at 13.

11 On November 28, 2005, Lockett wrote Champion a letter outlining some  
12 “outstanding issues” including (1) Champion’s failure to return the subcontract to  
13 Lockett, (2) Champion’s failure to pay for Lockett’s “change orders,” and claimed that  
14 (3) Champion’s extension of the agreed work schedule caused Lockett’s “General  
15 Conditions” to begin to eat up its profits. Dkt. 26-4 (Exhibit 3). The letter also advised  
16 that lumber-related materials had risen in cost, but Lockett was unsure of how to proceed  
17 because it did not have a copy of the signed subcontract which Lockett maintained  
18 contained “escalation language.” *Id.* Lockett also included a table of costs and requested  
19 payment for monies owed. *Id.* at 3. Apparently, Lockett acknowledged this letter as a  
20 delay claim and sent it to in-house personnel in Michigan. Dkt. 25 at 11.

21 Champion maintains that, per Lockett’s bid, Champion was to pay Lockett a flat  
22 fee for each unit it constructed. Dkt. 22 at 7 (*citing* Dkt. 23-4 at 18) (Lockett’s “Billing  
23 Schedule of Values”). Champion contends that this price already included material, labor,  
24 supervision, overhead and profit. In an undated letter, Champion advised Lockett that it  
25 would not reimburse Lockett for the requested “General Condition monies.” Dkt. 26-4 at  
26 5.

27 Lockett’s work for Champion on the Fort Lewis housing project was completed in  
28 June or July 2006. Upon completion of the project, Champion allegedly withheld  
payment of over \$700,000 of progress payments. Lockett maintains that “because it

1 would have . . . [been] put out of business if it did not receive those withheld funds,  
2 Lockett agreed to release its lien rights security interest,” and signed an interim  
3 agreement. Dkt. 26-3 at 5; Dkt. 26-5 (Exhibit 5). According to the interim agreement,  
4 signed by the parties on June 23, 2006, the parties disputed the scope and form of lien  
5 waiver releases that Lockett was required to sign before it could receive payment for  
6 work that had been completed. Dkt. 26-5 at 2. The parties reached agreement whereby  
7 Champion agreed to pay Lockett \$730,878 in exchange for receipt of lien waivers. *Id.*  
8 Champion also agreed to pay \$2,442.46 in settlement for disputed time and materials  
9 charges. *Id.* However, Lockett reserved its right to claim impact and delay damages. *Id.* at  
10 4.

#### 11 **E. THE INSTANT ACTION**

12 On January 30, 2008, Lockett filed a complaint against Champion in Pierce  
13 County Superior Court, alleging breach of contract and unjust enrichment. Dkt. 1-2, 11-  
14 15. On February 19, 2008, this action was removed to this Court. Dkt. 1. Lockett alleges  
15 that Champion is in breach because it failed to make full and proper payment. Lockett  
16 maintains that its work was affected by Champion’s delays, and as a result, Lockett  
17 incurred substantial costs and loss of profits.

18 On March 11, 2009, Champion filed a motion for summary judgment. Dkt. 22.  
19 First, Champion argues that Lockett’s claims fail because the parties entered into an  
20 integrated contract which did not include an end date, and extrinsic evidence cannot be  
21 offered to contradict terms of the contract. In addition, Champion contends that it had  
22 discretion to award Lockett buildings, and that no consideration supports a separate claim  
23 that the contract contained an end date for Lockett’s work. Second, Champion maintains  
24 that Lockett had no reasonable expectation that the project would be completed by  
25 November 2005 because Champion had only been awarded 40 buildings, and not 67  
26 buildings, at the time the parties reached the June 2005 agreement. Third, Champion  
27 contends that Lockett has offered no evidence that supports its argument that Champion  
28 caused unreasonable delay. Finally, Champion contends that Lockett failed to provide  
Champion notice of its claims as set out in the parties’ subcontract.

1 On March 30, 2009, Lockett filed a response. Dkt. 25. First, Lockett maintains that  
2 the subcontract was not fully integrated because it did not contain Exhibit C and because  
3 Champion never finalized the subcontract or sent it back to Lockett. Second, Lockett  
4 contends that it incurred additional costs as a result of unreasonable delays caused by  
5 Champion. Third, Lockett maintains that Champion waived, by conduct, its rights under  
6 the subcontract requiring Lockett to provide notice of its claims.

7 On April 3, 2009, Champion filed a reply. Dkt. 28. On April 28, 2009, the Court  
8 granted Lockett leave to file the declaration of James Cicchini. Dkt. 34. On May 6, 2009,  
9 Champion filed a response to Lockett's filing of this declaration. Dkt. 40.

## 10 II. DISCUSSION

### 11 A. SUMMARY JUDGMENT STANDARD

12 Summary judgment is proper only if the pleadings, the discovery and disclosure  
13 materials on file, and any affidavits show that there is no genuine issue as to any material  
14 fact and that the movant is entitled to judgment as a matter of law. Fed. R. Civ. P. 56(c).  
15 The moving party is entitled to judgment as a matter of law when the nonmoving party  
16 fails to make a sufficient showing on an essential element of a claim in the case on which  
17 the nonmoving party has the burden of proof. *Celotex Corp. v. Catrett*, 477 U.S. 317, 323  
18 (1985). There is no genuine issue of fact for trial where the record, taken as a whole,  
19 could not lead a rational trier of fact to find for the nonmoving party. *Matsushita Elec.*  
20 *Indus. Co. v. Zenith Radio Corp.*, 475 U.S. 574, 586 (1986) (nonmoving party must  
21 present specific, significant probative evidence, not simply "some metaphysical doubt").  
22 *See also* Fed. R. Civ. P. 56(e). Conversely, a genuine dispute over a material fact exists if  
23 there is sufficient evidence supporting the claimed factual dispute, requiring a judge or  
24 jury to resolve the differing versions of the truth. *Anderson v. Liberty Lobby, Inc.*, 477  
25 U.S. 242, 253 (1986); *T.W. Elec. Serv., Inc. v. Pac. Elec. Contractors Ass'n*, 809 F.2d  
26 626, 630 (9th Cir. 1987).

27 The determination of the existence of a material fact is often a close question. The  
28 Court must consider the substantive evidentiary burden that the nonmoving party must  
meet at trial – e.g., a preponderance of the evidence in most civil cases. *Anderson*, 477

1 U.S. at 254; *T.W. Elec. Serv., Inc.*, 809 F.2d at 630. The Court must resolve any factual  
2 issues of controversy in favor of the nonmoving party only when the facts specifically  
3 attested by that party contradict facts specifically attested by the moving party. The  
4 nonmoving party may not merely state that it will discredit the moving party's evidence at  
5 trial, in the hopes that evidence can be developed at trial to support the claim. *T.W. Elec.*  
6 *Serv., Inc.*, 809 F.2d at 630 (relying on *Anderson, supra*). Conclusory, nonspecific  
7 statements in affidavits are not sufficient, and missing facts will not be presumed. *Lujan*  
8 *v. Nat'l Wildlife Fed'n*, 497 U.S. 871, 888-89 (1990).

## 9 **B. BREACH OF CONTRACT**

10 Under the rule of *Erie R.R. Co. v. Tompkins*, 304 U.S. 64 (1938), "federal courts  
11 sitting in diversity jurisdiction apply state substantive law and federal procedural law."  
12 *Gasperini v. Center for Humanities, Inc.*, 518 U.S. 415, 427 (1996).

13 In this case, the Court concludes that there are outstanding issues of fact that  
14 preclude summary judgment. First, there are material facts at issue concerning the issue of  
15 whether, and if so, at what time the parties assented to the Champion-Lockett subcontract.  
16 Second, there exists a genuine dispute as to whether the subcontract is integrated. Third,  
17 even if the Court were to conclude that the subcontract is integrated, there exists factual  
18 issues concerning whether the subcontract contains any ambiguities. Finally, assuming  
19 the subcontract was valid, there exists outstanding factual issues concerning the issue of  
20 Lockett's notice of its claims, as well as Lockett's claims that Champion waived the  
21 notice requirements under the subcontract.

22 Before reaching issues concerning the agreements reached by the parties, the Court  
23 first addresses the issue of whether Lockett has shown that there are disputed issues of  
24 fact regarding its delay damages claim.

### 25 **1. Delay Damages**

26 Assuming that the subcontract was enforceable, the parties agree that the  
27 subcontract provision releasing Champion for liability (Section 3(f) of the subcontract,  
28 *see supra* at 8) due to delay is not enforceable in Washington. *See* RCW 4.24.360.

1 In every construction contract, there is an implied term that a contractor will not  
2 hinder or delay the contract. *See V.C. Edwards Contracting Co. v. Port of Tacoma*, 83  
3 Wn.2d 7, 13 (1973). If a subcontractor can prove a delay damages claim, it is “entitled to  
4 the reasonable costs of performing work as changed by the unanticipated circumstances.”  
5 *Id.* at 15.

6 The four corners of the subcontract, as filed with the Court, does not contain a  
7 completion date. As will be discussed in subsequent sections, Lockett has met its burden  
8 in showing that the subcontract is not unambiguous as to what the parties intended  
9 regarding time of completion. In any event, Lockett appears to argue that the delays  
10 caused by Champion were unreasonable; Lockett does not appear to argue that the parties  
11 agreed by oral or written agreement that Lockett would be automatically entitled damages  
12 in the event construction went beyond November 16, 2005.

13 Champion maintains that Lockett’s delay damages claim fails as a matter of law  
14 because it has not presented any evidence that supports its argument that Champion  
15 caused delay. Specifically, Champion contends that Lockett relies solely on an  
16 inadmissible expert report containing conclusory statements that Champion caused delay.

17 The Court agrees that Lockett’s expert report should be stricken because Lockett  
18 did not attach a sworn affidavit, and because it is not clear that the report is based on  
19 personal knowledge. Fed. R. Civ. P. 56(e)(1). The Court also notes that other evidence  
20 provided by Lockett, including Mr. Hanson’s declaration, could have been more specific  
21 regarding Lockett’s allegations that Champion caused delays on the project. However,  
22 Lockett has nonetheless shown a triable issue of fact regarding its delay claim. First, Mr.  
23 Hanson stated that Champion acknowledged that it was causing delays and even promised  
24 to reimburse Lockett for delays under a “material escalation theory.” Dkt. 26 at 5.  
25 Second, Lockett maintains that construction was to proceed according to a schedule  
26 provided by Champion. According to this schedule, Lockett was to perform various work  
27 on buildings, to include sheathing and siding. *See* Dkt. 26-2 (Exhibit 1). A trier of fact  
28 may infer from this schedule that the initiation of Lockett’s work projects were dependent  
on Champion first facilitating at least partial completion of preliminary work on the

1 buildings. In other words, it is apparent that Lockett's delay claims are based on its  
2 allegations that work could not proceed on buildings according to the schedule because  
3 Champion had fallen behind schedule in completing necessary preliminary work.

4 Another issue for trial will be whether any delay caused by Champion was  
5 reasonably unanticipated by Lockett.

## 6 **2. Contract Formation**

7 As will be further discussed, the parol evidence rule in Washington generally  
8 excludes the admission of extrinsic evidence that contradicts or varies the terms of an  
9 integrated contract. *Berg v. Hudesman*, 115 Wn.2d 657, 670 (1990). However, extrinsic  
10 evidence may be admitted to determine the issue of the validity of a contract or to  
11 impeach its creation. *Matter of Prior Bros., Inc.*, 29 Wn. App. 905, 909 (1981) (citing  
*Bond v. Wiegardt*, 36 Wn.2d 41, 48 (1950)).

12 Mutual assent is required for the formation of a valid contract. *Yakima County*  
13 *(West Valley) Fire Protection Dist. No. 12 v. City of Yakima*, 122 Wn.2d 371, 388 (1993).  
14 Mutual assent requires offer and acceptance, and requires that the parties "manifest to  
15 each other their mutual assent to the same bargain at the same time." *Id.* (citation  
16 omitted). The mutual assent of the parties must be gleaned from their outward  
17 manifestations. *Mutlicare Ctr. v. State, Dep't of Soc. and Health Servs.*, 114 Wn.2d 572,  
18 587 (1990). Generally, acceptance of an offer or counteroffer must be communicated to  
19 the offeror unless waived by the terms of the offer. *See* Restatement (Second) of  
20 Contracts, § 53 (1981).

21 In addition, the Washington Supreme Court has stated:

22 "The acceptance of an offer is always required to be identical with  
23 the offer, or there is no meeting of the minds and no contract." *Blue Mt.*  
24 *Constr. Co. v. Grant Cy. Sch. Dist.* 150-204, 49 Wash.2d 685, 688, 306  
25 P.2d 209 (1957); *accord Rorvig v. Douglas*, 123 Wash.2d 854, 858, 873  
26 P.2d 492 (1994). Generally, a purported acceptance which changes the  
27 terms of the offer in any material respect operates only as a counteroffer,  
28 and does not consummate the contract. *Roslyn v. Paul E. Hughes Constr.*  
*Co.*, 19 Wash.App. 59, 63, 573 P.2d 385 (1978). However, an acceptance  
can also request a modification of terms, so long as the additional terms are  
not conditions of acceptance and the acceptance is unequivocal. *Rorvig*, 123  
Wash.2d at 858, 873 P.2d 492. If any additional conditions contained in the  
purported acceptance can be implied in the original offer, then they also do  
not constitute material variances so as to make the acceptance ineffective.  
*Roslyn*, 19 Wash.App. at 64, 573 P.2d 385. What constitutes a material

1 variation is dependent upon the particular facts of each case. *Northwest*  
2 *Television Club, Inc. v. Gross Seattle, Inc.*, 96 Wash.2d 973, 980-81, 640  
P.2d 710 (1981).

3 *Sea-Van Investments Associates v. Hamilton*, 125 Wn.2d 120, 126 (1994).

4 Normally, the existence of mutual assent or a meeting of the minds is a question of  
5 fact. *Id.* (citing *Multicare Med. Ctr.*, 114 Wn.2d at 586 n. 24).

6 In this case, Lockett maintains that it began work after reaching an oral agreement  
7 with Champion. In June 2005 Champion produced a written contract form containing a  
8 merger clause. By providing this contract to Lockett, Champion appears to have made an  
9 offer to Lockett to integrate any prior oral agreement into a fully integrated written  
10 contract. Lockett made some written notations on this contract, and added documents to  
11 the contract, including Addendum A, which included a schedule of values. In so doing, it  
12 appears that Lockett was making a counteroffer when it returned the signed contract to  
Champion. Champion then signed the subcontract.

13 Ordinarily, the signing of a contract constitutes acceptance. *See Yakima County*,  
14 122 Wn.2d at 389. However, Lockett maintains that Champion never returned the signed  
15 contract to Lockett, and that Champion advised Lockett that Champion's home office in  
16 Michigan would have to approve Lockett's revisions prior to acceptance. As late as  
17 November 28, 2005, after the November 16 date Lockett claims the parties orally agreed  
18 would constitute the completion date, Lockett wrote Champion informing it that Lockett  
19 had not received a copy of the signed subcontract.

20 In addition, Mr. Leedom, of Champion, did not know whether, or when, Champion  
21 returned the contract to Lockett. Of course, returning the physical contract may not have  
22 been a required method of acceptance, and it is possible that Champion adequately  
23 informed Lockett that it accepted Lockett's counteroffer at an earlier point in time after  
24 June 22, 2005. However, Lockett has met its burden in showing that a triable issue of fact  
25 exists as to mutual assent. In sum, there is a genuine dispute between the parties as to  
26 whether the parties mutually assented to the subcontract, and if so, at what time. Also at  
27 issue is whether the parties made an oral agreement that governed all or part of the  
28 project.

### 3. Contract Integration and Parol Evidence

In addition to the contract formation issues, there are outstanding factual disputes regarding the issues of contract integration and ambiguity.

At the summary judgment stage, a court may be asked to determine as a matter of law the construction of terms of a contract. Construction is a question of law and requires the court to determine the legal consequences that flow from a contract's terms. *Berg*, 115 Wn.2d at 663. Contract interpretation, on the other hand, requires the court to ascertain the meaning of contract terms. *Id.* If there is disputed evidence concerning the parties' intent, the rules of contract interpretation apply and a trier of fact must determine the meaning of the contract, often based on extrinsic evidence. *See* 25 WAPRAC § 5.2. Once the facts of a case have been established, determining the legal effect of disputed contract terms becomes a question of law, and the court then applies settled rules of construction. *See id.*

In interpreting contracts, Washington courts apply the parol evidence rule, which excludes extrinsic evidence which adds to, subtracts from, varies, or contradicts written instruments which are "contractual in nature and which are valid, complete, unambiguous, and not affected by accident, fraud, or mistake." *Berg*, 115 Wn.2d at 670 (citation omitted). The parol evidence rule applies only to integrated contracts, which are contracts that are intended to be a final expression of the parties' agreement. *Id.* When a contract is only partially integrated, the parol evidence rule applies to those terms which constitute a final expression of the parties' agreement, but the rule does not apply to the terms not included in the writing. *Id.* The open terms may be proved by extrinsic evidence provided that the additional terms are not inconsistent with the written terms. *Id.* Whether a contract is integrated or only partially integrated is a question of fact. *See id.* at 662. An ambiguity in a contract also creates issues of fact. *See id.*

#### a. Contract Integration

The Champion-Lockett subcontract contains an integration clause. Dkt. 23-4 (Exhibit 2) (Sec. 18(b)). Although an integration clause presents a "strong indication" that the parties intended complete integration of a written agreement, *Lopez v. Reynoso*, 129



1 Wn. App. 165 (2005) (citation omitted), the mere inclusion of such a clause is not  
2 conclusive. *Black v. Evergreen Land Developers, Inc.*, 75 Wn.2d 240, 251 (1969). A  
3 court is not required to adhere to such a clause if it appears the clause is factually false.  
4 *Id.*

5 Lockett maintains that the subcontract filed with the Court is not fully integrated.  
6 Specifically, Lockett contends that the contract is not complete because Exhibit C is  
7 missing. The Court finds Lockett's argument to be persuasive. According to the  
8 subcontract, Lockett was required to complete its work "according to the schedule  
9 attached hereto as Exhibit C." Dkt. 23-4 (Sec. 3(a)). A trier of fact could find that because  
10 of this missing exhibit, the subcontract as filed was not fully integrated.<sup>8</sup>

#### 11 **b. Ambiguity**

12 Lockett has also met its burden in showing that the subcontract may be ambiguous  
13 with regard to time of performance. Champion argues that the subcontract is not  
14 ambiguous because it does not include a completion date, and because it provides  
15 Champion with discretion to award buildings to Lockett. Champion maintains that at the  
16 time the contract was signed, Champion had only been awarded 40 buildings from  
17 Lincoln, and thus Lockett is incorrect in its contention that Lockett was to work on  
18 buildings numbered through 67. In support of this argument, Champion points to the  
19 heading of the first page of the subcontract, which describes the project as "Subphases 1-  
20 8, Buildings \_\_\_\_ - 40." Champion also argues that Lockett's claim that the contract called  
21 for a completion date is undermined by Lockett's own admission that the work schedule  
22 changed during the course of construction. Dkt. 40 at 2.

---

23 <sup>8</sup>Champion also maintains that Mr. Hanson's deposition testimony contradicts his  
24 declaration because he admitted during the deposition that the signed contract did not contain a  
25 schedule. Dkt. 28, 3-4 (Defendant's reply). The Court does not find Mr. Hanson's statements to  
26 be contradictory. *See Kennedy v. Allied Mut. Ins. Co.*, 952 F.2d 262, 266 (9th Cir. 1991) (trial  
27 court may not strike declaration unless it "flatly contradicts" prior testimony). Mr. Hanson stated  
28 only that the subcontract did not "appear" to have language about a specific completion date. *Id.*  
(citing deposition testimony). He went on to say that everything he had seen and been told  
indicated a November 2005 completion date. *Id.* In any event, there are outstanding issues of fact  
regarding the missing Exhibit C.

1 Champion is correct in stating that the subcontract provides that each sub-phase  
2 will be separately administered, and that Champion is not obligated to deal exclusively or  
3 enter into any agreements with Lockett. Champion also correctly asserts that the  
4 subcontract, as filed with the Court, does not contain a specific completion date. The  
5 Court is not persuaded, however, that Champion has shown that the contract does not  
6 contemplate a completion date. To the contrary, the subcontract states that each sub-phase  
7 shall have a separate “time of performance” and “performance schedule.” Furthermore,  
8 the subcontract contains a time of performance section, which states that “time is of the  
9 essence” and required Lockett to begin work immediately, and that Lockett was bound to  
10 a schedule that is missing from the record. In addition, Champion’s claim that the  
11 subcontract could only have included up to Building No. 40 is contradicted by Lockett’s  
12 addendum, which includes a schedule of values numbered through Building No. 67. It  
13 appears that the parties intended the subcontract to serve as the written agreement  
14 governing sub-phases 1 through 8, but it is not clear which buildings the parties agreed  
15 were included in these sub-phases. Finally, the parties have not directed the Court to the  
16 change orders that may or may not affect Lockett’s delay damages claim. Lockett also  
maintains that it was never issued any amendments by Champion<sup>9</sup>. Dkt. 25 at 4.

17 As a result of this ambiguity, the legal effect of the time of performance provisions  
18 cannot be determined as a matter of law, and extrinsic evidence may be admissible for  
19 consideration by a trier of fact.

#### 20 **4. Waiver**

21 As discussed above, issues of fact preclude summary judgment regarding contract  
22 formation. But even assuming the subcontract was enforceable before Lockett was first  
23

---

24  
25 <sup>9</sup>Champion points out that Mr. Hanson testified that Lockett frequently received new  
26 work schedules. Dkt. 23-5 at 6 (Deposition of Scott Hanson). However, Mr. Hanson was  
27 unequivocal about whether the change orders initially changed the end date. In addition, the  
28 Court notes that according to the subcontract, a change order modifying the work schedule  
would have to be signed by both parties. Dkt. 23-4 (Section 3(b)). It is not clear that this  
occurred. Also unclear is what effect a change order would have on Lockett’s claim for delay  
damages.

1 notified of delays, there are outstanding issues of fact regarding Lockett's claims that  
2 Champion waived the notice requirements of the contract.


3       Champion maintains that Lockett's delay claim fails because it failed to comply  
4 with the procedures for making a delay claim set forth in the subcontract. Champion  
5 contends that Lockett failed to make such a claim within five days of a change of  
6 schedule which would have caused a delay to Lockett. Dkt. 28, 8-9. In addition,  
7 Champion maintains that it did not waive this contract provision because Champion  
8 expressly rejected Lockett's request for additional "general condition" monies.

9       Washington law generally requires subcontractors to follow contractual notice  
10 requirements unless those procedures are waived. *Mike M. Johnson v. County of Spokane*,  
11 150 Wn.2d 375, 386 (2003). A waiver may be implied by conduct; however such a  
12 waiver "requires unequivocal acts of conduct evidencing an intent to waive." *Id.* (citation  
omitted).

13       Here again, Lockett has met its burden in showing genuine issues of fact are  
14 outstanding. First, Lockett maintains that Champion promised it reimbursement of  
15 escalation costs, but never provided this reimbursement. Whether Champion made such a  
16 promise, and whether such conduct constitutes a waiver is a question of fact. Second, it is  
17 not clear from the record at what times Lockett became aware of delays giving rise to its  
18 claims for delay damages. Thus, the Court cannot determine whether or not Lockett  
19 complied with contractual notice requirements.

20       Finally, the Court concludes that there are outstanding issues of fact precluding  
21 summary judgment concerning the lien release agreements signed by the parties. Both  
22 parties agree that at least the final agreement contains a clause whereby Lockett claims it  
23 has reserved delay damages. Issues concerning prior release agreements, as well as  
24 Lockett's claims of duress, can be resolved at trial.

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25
- 26
- 27
- 28

  
BENJAMIN H. SETTLE  
United States District Judge